



STYRENE PARK OFFSITE



Vendor :

DAMAFIN THERMAL TECHNOLOGY

Vendor Monthly Progress Report
Cut off Date:25.SEP.2024

3	28.SEP.2024	ISSUED FOE INFORMATION	S.EBRAHIMI	M.HEYDARZADE	M.HEYDARZADE
2	28.AUG.2024	ISSUED FOE INFORMATION	S.EBRAHIMI	M.HEYDARZADE	M.HEYDARZADE
1	28.JUL.2024	ISSUED FOE INFORMATION	S.EBRAHIMI	M.HEYDARZADE	M.HEYDARZADE
NO	Date	Purpose of Issue	Prepared by Vendor	Checked by Vendor	Approved by Vendor



STYRENE PARK OFFSITE



Cut Of Date :25.SEP.2024

WBS	WBS DESCRIPTION	W/F	LAST WEEK		THIS WEEK		CUMULATIVE		DELAY
			PLAN	ACTUAL	PLAN	ACTUAL	PLAN	ACTUAL	
1	TOTAL	100.0%	29.47	17.22	21.70	2.45	51.18	19.67	
1.1	ENGINEERING	5.00%	100.00	67.20	0.00	4.16	100.00	71.36	
1.1.1	MAIN DOCUMENT	2.40%	100.00	95.83	0.00	0.00	100.00	95.83	
1.1.1.1	VENDOR PRINT INDEX SCHEDULE (VPIS)	0.10%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.1.2	AIR COOLER THERMAL DATA SHEET	0.50%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.1.3	GENERAL ARRANGEMENT DRAWING	0.50%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.1.4	STEEL STRUCTURE CALCULATION	0.50%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.1.5	TUBE BUNDLE DRAWING	0.40%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.1.6	MECHANICAL CALCULATION	0.40%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.2	DETAIL DOCUMENT	1.10%	100.00	63.64	0.00	10.73	100.00	74.36	
1.1.2.1	BUNDLE FRAME DRAWING	0.10%	100.00	60.00	0.00	20.00	100.00	80.00	
1.1.2.2	FAN DRIVE ASSEMBLY DRAWING	0.07%	100.00	80.00	0.00	20.00	100.00	100.00	
1.1.2.3	FAN RING DRAWING	0.07%	100.00	80.00	0.00	20.00	100.00	100.00	
1.1.2.4	SUPPORT MECHANISM DRAWING	0.07%	100.00	80.00	0.00	20.00	100.00	100.00	
1.1.2.5	PLENUM DRAWING	0.10%	100.00	60.00	0.00	40.00	100.00	100.00	
1.1.2.6	NAME PLATE DRAWING	0.08%	100.00	0.00	0.00	0.00	100.00	0.00	
1.1.2.7	STEEL STRUCTURE DRAWING	0.02%	100.00	0.00	0.00	80.00	100.00	80.00	
1.1.2.8	HEADER WALKWAY DRAWING	0.05%	100.00	0.00	0.00	0.00	100.00	0.00	
1.1.2.9	LADDER DRAWING	0.05%	100.00	0.00	0.00	0.00	100.00	0.00	
1.1.2.10	AXIAL FAN DATA SHEET	0.10%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.2.11	ELECTRICAL MOTOR DATA SHEET	0.07%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.2.12	BELT & PULLEY DATA SHEET	0.02%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.2.13	VIBRATION SWITCH DATA SHEET	0.30%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.3	GENERAL DOCUMENT	1.50%	100.00	24.00	0.00	6.00	100.00	30.00	
1.1.3.2	28.SEP.2024	0.09%	100.00	80.00	0.00	20.00	100.00	100.00	
1.1.3.2	INSPECTION TEST PLAN (ITP)	0.09%	100.00	80.00	0.00	20.00	100.00	100.00	
1.1.3.3	WPS & PQR FOR PRESSURE PART AND STRUCTURE PART	0.09%	100.00		0.00	60.00	100.00	60.00	
1.1.3.4	NDT PROCEDURE & WELD/NDT MAP	0.09%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.3.5	SURFACE BLASTING & PAINTING & GALVANIZING SPECIFICATION AND INSPECTIO	0.08%	100.00		0.00	0.00	100.00		
1.1.3.6	PWHT PROCEDURE	0.08%	100.00		0.00	0.00	100.00		
1.1.3.7	TUBE EXPANDING PROCEDURE	0.07%	100.00		0.00	0.00	100.00		
1.1.3.8	PACKING & MARKING PROCEDURE	0.07%	100.00		0.00	0.00	100.00		
1.1.3.9	HYDROSTATIC TEST PROCEDURE	0.08%	100.00		0.00	0.00	100.00		
1.1.3.10	N2 PURGING PROCEDURE	0.07%	100.00		0.00	0.00	100.00		
1.1.3.11	WELDER QUALIFICATION TEST CERTIFICATE	0.06%	100.00		0.00	0.00	100.00		
1.1.3.12	SHOP RUN TEST PROCEDURE	0.06%	100.00		0.00	0.00	100.00		
1.1.3.13	INSTALLATION , OPERATION & MAINTANENCE (MANUAL)	0.05%	100.00		0.00	0.00	100.00		
1.1.3.14	COMMISSIONING SPARE PART LIST	0.06%	100.00		0.00	0.00	100.00		
1.1.3.15	2-YEARS SPARE PART LIST	0.07%	100.00		0.00	0.00	100.00		
1.1.3.16	SPECIAL TOOLS LIST	0.07%	100.00		0.00	0.00	100.00		
1.1.3.17	SUB VENDOR LIST	0.08%	100.00	80.00	0.00	0.00	100.00	80.00	
1.1.3.18	TIME SCHEDULE	0.08%	100.00	100.00	0.00	0.00	100.00	100.00	
1.1.3.19	LUBRICANT CHART	0.08%	100.00		0.00	0.00	100.00		
1.1.3.20	PACKING LIST	0.08%	100.00		0.00	0.00	100.00		
1.2	PROCUREMENT	45.00%	50.83	30.80	35.26	1.64	86.09	32.44	
1.2.1	LOCAL MATERIAL	30.00%	50.50	23.97	41.83	0.90	92.33	24.87	
1.2.1.1	PLATE FOR HEADER	4.50%	100.00	100.00	0.00	0.00	100.00	100.00	
1.2.1.2	PLATE & PROFIL FOR MAIN STRUCTURES PARTS	4.50%	100.00		0.00	0.00	100.00		
1.2.1.3	PLATE & PROFIL FOR OTHERS STRUCTURES	4.50%	20.00		80.00	0.00	100.00		
1.2.1.4	PLATE & PROFIL FOR BUNDLE FRAME	4.00%	10.00		90.00	0.00	100.00		
1.2.1.5	PIPE	1.50%		30.00	45.00	10.00	45.00	40.00	
1.2.1.6	GASKET	1.00%	55.00	100.00	45.00	0.00	100.00	100.00	
1.2.1.7	BOLT&NUT	1.00%		30.00	100.00	0.00	100.00	30.00	
1.2.1.8	PLUG	1.00%	60.00		40.00	0.00	100.00		
1.2.1.9	PAINT	1.00%			95.00	0.00	95.00		
1.2.1.10	FLANGES	2.00%	50.00	38.00	27.00	6.00	77.00	44.00	
1.2.1.10.1	FLANGES (PO)	0.40%	100.00	100.00	0.00	0.00	100.00	100.00	
1.2.1.10.2	FLANGES (MANUFACTURING)	1.20%	50.00	30.00	45.00	10.00	95.00	40.00	
1.2.1.10.3	FLANGES (DELIVERY)	0.40%			0.00	0.00			
1.2.1.11	PULLEY	2.00%	54.00	0.00	26.66	0.00	80.67	0.00	
1.2.1.11.1	PULLEY (PO)	0.40%	100.00		0.00	0.00	100.00		
1.2.1.11.2	PULLEY (MANUFACTURING)	1.20%	56.67		43.33	0.00	100.00		
1.2.1.11.3	PULLEY (DELIVERY)	0.40%			3.33	0.00	3.33		
1.2.1.12	ALUM.TUBE	3.00%	54.00	6.00	26.66	0.00	80.67	6.00	
1.2.1.12.1	ALUM.TUBE (PO)	0.60%	100.00	30.00	0.00	0.00	100.00	30.00	
1.2.1.12.2	ALUM.TUBE (MANUFACTURING)	1.80%	56.67		43.33	0.00	100.00		
1.2.1.12.3	ALUM.TUBE (DELIVERY)	0.60%			3.33	0.00	3.33		
1.2.2	FOREIGN MATERIAL	15.00%	51.50	44.47	22.13	3.13	73.63	47.60	
1.2.2.1	BASE TUBE	5.00%	57.33	30.00	15.34	0.00	72.67	30.00	
1.2.2.1.1	BASE TUBE(PO)	1.50%	100.00	100.00	0.00	0.00	100.00	100.00	
1.2.2.1.2	BASE TUBE (MANUFACTURING)	2.00%	68.33		31.67	0.00	100.00		
1.2.2.1.3	BASE TUBE (DELIVERY)	1.50%			8.89	0.00	8.89		
1.2.2.2	MOTOR	3.00%	48.73	73.33	22.91	0.00	71.63	73.33	
1.2.2.2.1	MOTOR (PO)	0.80%	100.00	100.00	0.00	0.00	100.00	100.00	
1.2.2.2.2	MOTOR (MANUFACTURING)	1.40%	47.27	100.00	49.09	0.00	96.36	100.00	
1.2.2.2.3	MOTOR (DELIVERY)	0.80%			0.00	0.00			
1.2.2.3	FAN	2.70%	48.69	100.00	23.64	0.00	72.32	100.00	
1.2.2.3.1	FAN(PO)	0.70%	100.00	100.00	0.00	0.00	100.00	100.00	
1.2.2.3.2	FAN (MANUFACTURING)	1.30%	47.27	100.00	49.09	0.00	96.36	100.00	



STYRENE PARK OFFSITE



Cut Of Date :25.SEP.2024


WBS	WBS DESCRIPTION	W/F	LAST WEEK		THIS WEEK		CUMULATIVE		DELAY
			PLAN	ACTUAL	PLAN	ACTUAL	PLAN	ACTUAL	
1.2.2.3.3	FAN (DELIVERY)	0.70%		100.00	0.00	0.00		100.00	
1.2.2.4	VIBRATION SWITCH	2.50%	48.36	6.00	29.45	14.00	77.82	20.00	
1.2.2.4.1	VIBRATION SWITCH (PO)	0.50%	100.00	30.00	0.00	70.00	100.00	100.00	
1.2.2.4.2	VIBRATION SWITCH (MANUFACTURING)	1.50%	47.27		49.09	0.00	96.36		
1.2.2.4.3	VIBRATION SWITCH (DELIVERY)	0.50%				0.00			
1.2.2.5	BELT	1.80%	48.48	6.67	27.27	6.67	75.76	13.33	
1.2.2.5.1	BELT(PO)	0.40%	100.00	30.00	0.00	30.00	100.00	60.00	
1.2.2.5.2	BELT (MANUFACTURING)	1.00%	47.27		49.09	0.00	96.36		
1.2.2.5.3	BELT (DELIVERY)	0.40%				0.00			
1.3	MANUFACTURING	35.00%	4.57	0.00	16.67	4.29	21.24	4.29	
1.3.1	FABRICATION	29.50%	5.42	0.00	19.78	5.08	25.20	5.08	
1.3.1.1	HEADER	18.00%	6.67	0.00	23.06	8.33	29.72	8.33	
1.3.1.1.1	CUTTING	1.50%	56.67		43.33	100.00	100.00	100.00	
1.3.1.1.2	PRIMERY FITUP HEADER	1.50%	23.33		76.67	0.00	100.00		
1.3.1.1.3	HEADERS INTERNAL WELDING	2.00%			80.00	0.00	80.00		
1.3.1.1.4	HEADERS EXTERNAL WELDING	2.50%			30.00	0.00	30.00		
1.3.1.1.5	HEADERS DRILLING	3.00%			0.00	0.00			
1.3.1.1.6	HEADERS END PLATE FITUP & WELDING	2.50%			0.00	0.00			
1.3.1.1.7	NOZZLE FLANGES PREPARATION	2.00%			0.00	0.00			
1.3.1.1.8	NOZZLE FLANGES FITUP / WELDING IN HEADERS	2.00%			0.00	0.00			
1.3.1.1.9	NDT TEST	0.50%			0.00	0.00			
1.3.1.1.10	PWHT	0.50%			0.00	0.00			
1.3.1.2	BUNDLE FRAME	4.50%	0.00	0.00	2.96	0.00	2.96	0.00	
1.3.1.2.1	CUTTING BUNDLE FRAMES	2.00%			6.67	0.00	6.67		
1.3.1.2.2	FITUP / WELDING BUNDLE FRAMES	2.50%			0.00	0.00			
1.3.1.3	STEEL STRUCTURES	5.00%	8.00	0.00	31.03	0.00	39.03	0.00	
1.3.1.3.1	MAIN STRUCTURES STEEL STRUCTURES FABRICATION	2.00%	20.00		54.00	0.00	74.00		
1.3.1.3.2	OTHER STRUCTURES STEEL STRUCTURES FABRICATION	3.00%			15.71	0.00	15.71		
1.3.1.4	FIN TUBE	2.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.3.1.4.1	FIN TUBE FABRICATION	2.00%			0.00	0.00			
1.3.2	COATING	3.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.3.2.1	HEADERS COATING	1.00%			0.00	0.00			
1.3.2.2	BUNDLE FRAMES COATING	1.00%			0.00	0.00			
1.3.2.3	MAIN STRUCTURES COATING	0.50%			0.00	0.00			
1.3.2.4	OTHER STRUCTURES COATING	0.50%			0.00	0.00			
1.3.3	ASSEMBLING OF TUBE BUNDLE	1.50%	0.00	0.00	0.00	0.00	0.00	0.00	
1.3.3.1	ASSEMBLING OF TUBE BUNDLE PARTS	1.50%			0.00	0.00			
1.3.4	TESTS	1.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.3.4.1	HYDRO TESTS	1.00%			0.00	0.00			
1.4	INSPECTION	5.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.4.1	MAIN STRUCTURES	1.30%			0.00	0.00			
1.4.2	OTHER STRUCTURES	1.30%			0.00	0.00			
1.4.3	TUBE BUNDLE	1.40%			0.00	0.00			
1.4.4	MACHINERY EQUIPMENT & INSTRUMENT PARTS	1.00%			0.00	0.00			
1.5	PACKING & MARKING & TRANSPORT TO THE SITE	5.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.5.1	MAIN STRUCTURES	1.30%			0.00	0.00			
1.5.2	OTHER STRUCTURES	1.20%			0.00	0.00			
1.5.3	TUBE BUNDLE	1.50%			0.00	0.00			
1.5.5	MACHINERY EQUIPMENT & INSTRUMENT PARTS	1.00%			0.00	0.00			
1.6	FINAL BOOK	5.00%	0.00	0.00	0.00	0.00	0.00	0.00	
1.6.1	FINAL DATA BOOK INDEX	2.00%			0.00	0.00			
1.6.2	FINAL DATA BOOK	3.00%			0.00	0.00			



STYRENE PARK OFFSITE



Cut Of Date :25.SEP.2024



DATE	5 JUN. 2024	25 JUN. 2024	25 JUL. 2024	25 AUG. 2024	25 SEP. 2024	25 OCT. 2024	25 NOV. 2024	25 DEC. 2024	25 JAN. 2024	5 FEB. 2024
PLAN	0.04	2.72	14.79	29.47	51.18	66.2	74.58	82.56	94.91	100
ACTUAL	0.02	1.03	2.67	17.2	19.67					



STYRENE PARK OFFSITE PROJECT



	WBS	Task Name	Baseline Duration	Baseline Start	Baseline Finish	Duration	Start	Finish	WF	PLAN	ACTUAL	M J J A S O N D J F M A											
0	0	STYRENE PARK OFFSITE PROJECT	209 days	05/06/2024	05/02/2025	245 days	05/06/2024	19/03/2025	100	51.18	19.67												
1	1	START	0 days	05/06/2024	05/06/2024	1 day	05/06/2024	05/06/2024	0	100	100												
2	2	MILESTONE	0 days	05/06/2024	05/06/2024	1 day	05/06/2024	05/06/2024	0	100	0												
3	2.1	RECEIVE DOCUMENTS	0 days	05/06/2024	05/06/2024	1 day	05/06/2024	05/06/2024	0	100	100												
4	2.2	ADVANCE PAYMENT	0 days	05/06/2024	05/06/2024	1 day	05/06/2024	05/06/2024	0	100	100												
5	3	ENGINEERING	60 days	05/06/2024	15/08/2024	116 days	05/06/2024	19/10/2024	5	100	71.36												
6	3.1	MAIN DOCUMENT	27 days	05/06/2024	05/07/2024	50 days	05/06/2024	03/08/2024	2.4	100	95.83												
7	3.1.1	VENDOR PRINT INDEX SCHEDULE (VPIS)	14 days	05/06/2024	20/06/2024	10 days	05/06/2024	15/06/2024	0.1	100	100												
8	3.1.2	AIR COOLER THERMAL DATA SHEET	14 days	05/06/2024	20/06/2024	9 days	22/06/2024	02/07/2024	0.5	100	100												
9	3.1.3	GENERAL ARRANGEMENT DRAWING	14 days	12/06/2024	27/06/2024	14 days	01/07/2024	18/07/2024	0.5	100	80												
10	3.1.4	STEEL STRUCTURE CALCULATION	14 days	13/06/2024	28/06/2024	25 days	01/07/2024	31/07/2024	0.5	100	100												
11	3.1.5	TUBE BUNDLE DRAWING	14 days	19/06/2024	04/07/2024	50 days	05/06/2024	03/08/2024	0.4	100	100												
12	3.1.6	MECHANICAL CALCULATION	14 days	20/06/2024	05/07/2024	50 days	05/06/2024	03/08/2024	0.4	100	100												
13	3.2	DETAIL DOCUMENT	55 days	11/06/2024	15/08/2024	85 days	22/06/2024	01/10/2024	1.1	100	74.36												
14	3.2.1	BUNDLE FRAME DRAWING	14 days	01/07/2024	18/07/2024	14 days	19/08/2024	03/09/2024	0.1	100	80												
15	3.2.2	FAN DRIVE ASSEMBLY DRAWING	14 days	27/06/2024	12/07/2024	26 days	10/08/2024	09/09/2024	0.07	100	100												
16	3.2.3	FAN RING DRAWING	14 days	29/06/2024	17/07/2024	25 days	10/08/2024	07/09/2024	0.07	100	100												
17	3.2.4	SUPPORT MECHANISM DRAWING	14 days	02/07/2024	19/07/2024	25 days	10/08/2024	07/09/2024	0.07	100	100												
18	3.2.5	PLENUM DRAWING	14 days	04/07/2024	22/07/2024	22 days	14/08/2024	07/09/2024	0.1	100	100												
19	3.2.6	NAME PLATE DRAWING	14 days	31/07/2024	15/08/2024	14 days	19/08/2024	03/09/2024	0.08	100	0												
20	3.2.7	STEEL STRUCTURE DRAWING	14 days	03/07/2024	20/07/2024	14 days	16/09/2024	01/10/2024	0.02	100	80												
21	3.2.8	HEADER WALKWAY DRAWING	14 days	03/07/2024	20/07/2024	14 days	05/08/2024	20/08/2024	0.05	100	0												
22	3.2.9	LADDER DRAWING	14 days	03/07/2024	20/07/2024	14 days	05/08/2024	20/08/2024	0.05	100	0												
23	3.2.10	AXIAL FAN DATA SHEET	14 days	11/06/2024	26/06/2024	23 days	22/06/2024	20/07/2024	0.1	100	100												
24	3.2.11	ELECTRICAL MOTOR DATA SHEET	14 days	11/06/2024	26/06/2024	14 days	22/06/2024	08/07/2024	0.07	100	80												
25	3.2.12	BELT & PULLEY DATA SHEET	14 days	12/06/2024	27/06/2024	14 days	22/06/2024	08/07/2024	0.02	100	80												
26	3.2.13	VIBRATION SWITCH DATA SHEET	14 days	14/06/2024	29/06/2024	14 days	22/06/2024	08/07/2024	0.3	100	80												
27	3.3	GENERAL DOCUMENT	44 days	21/06/2024	13/08/2024	98 days	26/06/2024	19/10/2024	1.5	100	30												
28	3.3.1	ELECTRICAL LOAD LIST	14 days	24/06/2024	09/07/2024	18 days	19/08/2024	07/09/2024	0.09	100	100												
29	3.3.2	INSPECTION TEST PLAN (ITP)	14 days	21/06/2024	06/07/2024	48 days	29/07/2024	22/09/2024	0.09	100	100												
30	3.3.3	WPS & PQR FOR PRESSURE PART AND STRUCTURE PART	14 days	29/06/2024	17/07/2024	14 days	26/08/2024	10/09/2024	0.09	100	60												
31	3.3.4	NDT PROCEDURE & WELD/NDT MAP	14 days	29/07/2024	13/08/2024	14 days	20/08/2024	04/09/2024	0.09	100	80												
32	3.3.5	SURFACE BLASTING & PAINTING & GALVANIZING SPECIFICATION AND INSPECTIONPROCEDURE	14 days	02/07/2024	19/07/2024	14 days	17/09/2024	02/10/2024	0.08	100	0												
33	3.3.6	PWHT PROCEDURE	14 days	03/07/2024	20/07/2024	14 days	18/09/2024	03/10/2024	0.08	100	0												
34	3.3.7	TUBE EXPANDING PROCEDURE	14 days	05/07/2024	23/07/2024	14 days	05/08/2024	20/08/2024	0.07	100	0												
35	3.3.8	PACKING & MARKING PROCEDURE	14 days	08/07/2024	25/07/2024	14 days	23/09/2024	08/10/2024	0.07	100	0												
36	3.3.9	HYDROSTATIC TEST PROCEDURE	14 days	13/07/2024	31/07/2024	14 days	28/09/2024	14/10/2024	0.08	100	0												
37	3.3.10	N2 PURGING PROCEDURE	14 days	17/07/2024	01/08/2024	14 days	30/09/2024	15/10/2024	0.07	100	0												
38	3.3.11	WELDER QUALIFICATION TEST CERTIFICATE	14 days	25/07/2024	09/08/2024	14 days	18/09/2024	03/10/2024	0.06	100	0												
39	3.3.12	SHOP RUN TEST PROCEDURE	14 days	17/07/2024	01/08/2024	14 days	14/08/2024	29/08/2024	0.06	100	0												
40	3.3.13	INSTALLATION , OPERATION & MAINTANENCE (MANUAL)	14 days	29/07/2024	13/08/2024	14 days	09/08/2024	24/08/2024	0.05	100	0												
41	3.3.14	COMMISSIONING SPARE PART LIST	14 days	12/07/2024	30/07/2024	14 days	12/08/2024	27/08/2024	0.06	100	0												
42	3.3.15	2-YEARS SPARE PART LIST	14 days	29/07/2024	13/08/2024	14 days	26/08/2024	10/09/2024	0.07	100	0												
43	3.3.16	SPECIAL TOOLS LIST	14 days	19/07/2024	03/08/2024	14 days	16/08/2024	31/08/2024	0.07	100	0												
44	3.3.17	SUB VENDOR LIST	14 days	21/06/2024	06/07/2024	14 days	17/08/2024	02/09/2024	0.08	100	80												
45	3.3.18	TIME SCHEDULE	14 days	27/06/2024	12/07/2024	26 days	26/06/2024	27/07/2024	0.08	100	100												
46	3.3.19	LUBRICANT CHART	14 days	27/06/2024	12/07/2024	14 days	22/07/2024	06/08/2024	0.08	100	0												
47	3.3.20	PACKING LIST	14 days	22/07/2024	06/08/2024	14 days	04/10/2024	19/10/2024	0.08	100	0												
48	4	PROCUREMENT	184 days	20/06/2024	22/01/2025	202 days	09/07/2024	03/03/2025	45	86.09	32.44												
49	4.1	LOCAL MATERIAL	104 days	28/06/2024	29/10/2024	116 days	09/07/2024	22/11/2024	30	92.33	24.87												
50	4.1.1	PLATE FOR HEADER	20 days	08/07/2024	01/08/2024	1 day	17/08/2024	17/08/2024	4.5	100	100												
51	4.1.2	PLATE & PROFIL FOR MAIN STRUCTURES PARTS	20 days	22/07/2024	13/08/2024	20 days	02/10/2024	24/10/2024	4.5	100	0												
52	4.1.3	PLATE & PROFIL FOR OTHERS STRUCTURES	20 days	21/08/2024	12/09/2024	20 days	31/10/2024	22/11/2024	4.5	100	0												
53	4.1.4	PLATE & PROFIL FOR BUNDLE FRAME	20 days	23/08/2024	14/09/2024	20 days	09/10/2024	31/10/2024	4	100	0												
54	4.1.5	PIPE	20 days	16/09/2024	08/10/2024	20 days	18/08/2024	10/09/2024	1.5	45	40												
55	4.1.6	GASKET	20 days	13/08/2024	04/09/2024	0 days	18/08/2024	18/08/2024	1	100	100												
56	4.1.7	BOLT&NUT	20 days	26/08/2024	17/09/2024	20 days	18/08/2024	10/09/2024	1	100	30												
57	4.1.8	PLUG	20 days	12/08/2024	03/09/2024	20 days	09/09/2024	01/10/2024	1	100	0												
58	4.1.9	PAINT	20 days	04/09/2024	26/09/2024	20 days	02/10/2024	24/10/2024	1	95	0												
59	4.1.10	FLANGES	84 days	03/07/2024	10/10/2024	70 days	18/08/2024	07/11/2024	2	77	44												
60	4.1.10.1	FLANGES (PO)	14 days	03/07/2024	20/07/2024	0 days	18/08/2024	18/08/2024	0.4	100	100												
61	4.1.10.2	FLANGES (MANUFACTURING)	60 days	22/07/2024	28/09/2024	60 days	19/08/2024	26/10/2024	1.2	95	40												
62	4.1.10.3	FLANGES (DELIVERY)	10 days	30/09/2024	10/10/2024	10 days	28/10/2024	07/11/2024	0.4	0	0												
63	4.1.11	PULLEY	104 days	28/06/2024	29/10/2024	104 days	09/07/2024	08/11/2024	2	80.67	0												
64	4.1.11.1	PULLEY (PO)	14 days	28/06/2024	13/07/2024	14 days	09/07/2024	26/07/2024	0.4	100	0												
65	4.1.11.2	PULLEY (MANUFACTURING)	60 days	17/07/2024	24/09/2024	60 days	27/07/2024	04/10/2024	1.2	100	0												
66	4.1.11.3	PULLEY (DELIVERY)	30 days	25/09/2024	29/10/2024	30 days	05/10/2024	08/11/2024	0.4	3.33	0												
67	4.1.12	ALUM.TUBE	104 days	28/06/2024	29/10/2024	104 days	19/07/2024	16/11/2024	3	80.67	6												

