



Toase-che Park Sanati Gohar Ofogh
Petrochemical Co.



Biweekly Progress Report for Ru0001A / B-D-02

Document No.: EI027-ASP-VD-ME-SCH-017

Rev.: 00

Status: IFA

Class: 1

Page: 1 of 5

Vendor Biweekly Progress Report No.1

Reporting Period:15-04-2025

Rev.	Issue Date	Purpose of Issue	Prepared	Checked	Approved	Contractor's Approval	PGPIC Approval
00	15-April-2025	IFA	F.M	M.Y	S.Dr		
			Vendor				



**Toase-eh Park Sanati Gohar Ofogh
Petrochemical Co.
CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK
OFFSITE**



Biweekly Progress Report for Ru0001A / B-D-02



Document No.: EI027-ASP-VD-ME-SCH-017

Page: 2 of 5

Rev.: 00

Status: IFA

Class: 1

Progress Table

WBS Code	Description	Total Weight Factor	Level Weight Factor	Last Month Progress(%)			This Month Progress(%)			Cumulative Progress(%)		
				Plan	Actual	Var	Plan	Actual	Var	Plan	Actual	Var
100.00%	Contract Title	100.00%	100.00%	0.00%	0.00%	0.00%	53.71%	38.09%	-15.62%	53.71%	38.09%	-15.62%
1.2	Vessels 1&2	100.00%	100.00%	0.00%	0.00%	0.00%	53.71%	38.09%	-15.62%	53.71%	32.81%	-20.90%
1.2.1	Engineering	5.00%	5.00%	0.00%	0.00%	0.00%	70.00%	70.00%	0.00%	70.00%	70.00%	0.00%
1.2.1.1	Engineering & Designing	5.00%	100.00%	0.00%	0.00%	0.00%	70.00%	70.00%	0.00%	70.00%	70.00%	0.00%
1.2.2	Supply of Raw Material	30.00%	30.00%	0.00%	0.00%	0.00%	100.00%	40.00%	-60.00%	100.00%	40.00%	-60.00%
1.2.2.1	Plate & U-Bult	12.00%	40.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.2.2	Paint Material	18.00%	60.00%	0.00%	0.00%	0.00%	100.00%	0.00%	-100.00%	100.00%	0.00%	-100.00%
1.2.3	CONSTRUCTION	42.00%	42.00%	0.00%	0.00%	0.00%	48.13%	53.79%	5.66%	48.13%	41.22%	-6.91%
1.2.3.1	Mechanical	27.00%	65.00%	0.00%	0.00%	0.00%	74.04%	82.75%	8.71%	74.04%	63.41%	-10.63%
1.2.3.1.1	Elliptical Head 1 & 2	9.33%	40.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	94.60%	-5.40%
1.2.3.1.1.1	Cutting	1.47%	16.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.1.2	Grinding	0.98%	10.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.1.3	Beveling	0.98%	10.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.1.4	Fitup	0.98%	10.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.1.5	Head manufacturing	4.91%	54.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	90.00%	-10.00%



**Toase-eh Park Sanati Gohar Ofogh
Petrochemical Co.
CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK
OFFSITE**



Biweekly Progress Report for Ru0001A / B-D-02

Document No.: EI027-ASP-VD-ME-SCH-017

Page: 3 of 5

Rev.: 00

Status: IFA

Class: 1

Progress Table

WBS Code	Description	Total Weight Factor	Level Weight Factor	Last Month Progress(%)			This Month Progress(%)			Cumulative Progress(%)		
				Plan	Actual	Var	Plan	Actual	Var	Plan	Actual	Var
1.2.3.1.2	Shell	7.85%	17.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1	Shell Plate Course1	3.93%	50.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1.1	Cutting	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1.2	Grinding	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1.3	Beveling	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1.4	Rolling	1.47%	37.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.1.5	Welding	0.98%	25.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2	Shell Plate Course2	3.93%	50.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2.1	Cutting	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2.2	Grinding	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2.3	Beveling	0.49%	12.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2.4	Rolling	1.47%	37.50%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.2.2.5	Welding	0.98%	25.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	100.00%	0.00%
1.2.3.1.3	Welding Shell to Shell & Shell to Head	4.42%	19.00%	0.00%	0.00%	0.00%	66.00%	100.00%	34.00%	66.00%	21.44%	-44.56%
1.2.3.1.3.1	Fitup of Shell Course 1 to Shell Course 2	1.47%	32.00%	0.00%	0.00%	0.00%	100.00%	100.00%	0.00%	100.00%	67.00%	-33.00%

