



LIDCO, Pars SEE Zone, Assaluyeh,  
Integrated Methanol and Ammonia  
Plant 3000 MTPD MeOH / 900 MTPD NH3 PROJECT



(Pre-) Commissioning Procedure

Document No. 17735-33

| Project No. | Vendor Doc. | P.O. No. | Department | Document Type | Serial No | Revision | Page        |
|-------------|-------------|----------|------------|---------------|-----------|----------|-------------|
| N278        | VD          | 6019     | GN         | PRC           | 0032      | 01       | Page 1 of 8 |

**Airpack B.V. - Air Compressor –  
Integrated Methanol and Ammonia Plant  
17735-COM (Pre-) Commissioning Procedure (K020)**

| REV. | DATE       | DESCRIPTION         | DRAWN | CHECKED | APPROVED |
|------|------------|---------------------|-------|---------|----------|
| 01   | 19-04-2024 | Issued for Approval | S.C.  | J.J.    | S.K.     |

This document has been produced by Contractor for LIDCO. It is confidential and cannot be disclosed to or used by any third party for any purpose without prior written consent.

(Pre-) Commissioning Procedure

Document No. 17735-33

| Project No. | Vendor Doc. | P.O. No. | Department | Document Type | Serial No | Revision | Page        |
|-------------|-------------|----------|------------|---------------|-----------|----------|-------------|
| N278        | VD          | 6019     | GN         | PRC           | 0032      | 01       | Page 2 of 8 |

LIST OF REVISED PAGES

| Rev. Page | 01 | 02 | 03 | 04 | 05 | Rev. Page | 01 | 02 | 03 | 04 | 05 | Rev. Page | 01 | 02 | 03 | 04 | 05 | Rev. Page  | 01 | 02 | 03 | 04 | 05 |  |
|-----------|----|----|----|----|----|-----------|----|----|----|----|----|-----------|----|----|----|----|----|------------|----|----|----|----|----|--|
| 1         | X  |    |    |    |    | 26        |    |    |    |    |    | 51        |    |    |    |    |    | 76         |    |    |    |    |    |  |
| 2         | X  |    |    |    |    | 27        |    |    |    |    |    | 52        |    |    |    |    |    | 77         |    |    |    |    |    |  |
| 3         | X  |    |    |    |    | 28        |    |    |    |    |    | 53        |    |    |    |    |    | 78         |    |    |    |    |    |  |
| 4         | X  |    |    |    |    | 29        |    |    |    |    |    | 54        |    |    |    |    |    | 79         |    |    |    |    |    |  |
| 5         | X  |    |    |    |    | 30        |    |    |    |    |    | 55        |    |    |    |    |    | 80         |    |    |    |    |    |  |
| 6         | X  |    |    |    |    | 31        |    |    |    |    |    | 56        |    |    |    |    |    | 81         |    |    |    |    |    |  |
| 7         | X  |    |    |    |    | 32        |    |    |    |    |    | 57        |    |    |    |    |    | 82         |    |    |    |    |    |  |
| 8         | X  |    |    |    |    | 33        |    |    |    |    |    | 58        |    |    |    |    |    | 83         |    |    |    |    |    |  |
| 9         |    |    |    |    |    | 34        |    |    |    |    |    | 59        |    |    |    |    |    | 84         |    |    |    |    |    |  |
| 10        |    |    |    |    |    | 35        |    |    |    |    |    | 60        |    |    |    |    |    | 85         |    |    |    |    |    |  |
| 11        |    |    |    |    |    | 36        |    |    |    |    |    | 61        |    |    |    |    |    | 86         |    |    |    |    |    |  |
| 12        |    |    |    |    |    | 37        |    |    |    |    |    | 62        |    |    |    |    |    | 87         |    |    |    |    |    |  |
| 13        |    |    |    |    |    | 38        |    |    |    |    |    | 63        |    |    |    |    |    | 88         |    |    |    |    |    |  |
| 14        |    |    |    |    |    | 39        |    |    |    |    |    | 64        |    |    |    |    |    | 89         |    |    |    |    |    |  |
| 15        |    |    |    |    |    | 40        |    |    |    |    |    | 65        |    |    |    |    |    | 90         |    |    |    |    |    |  |
| 16        |    |    |    |    |    | 41        |    |    |    |    |    | 66        |    |    |    |    |    | 91         |    |    |    |    |    |  |
| 17        |    |    |    |    |    | 42        |    |    |    |    |    | 67        |    |    |    |    |    | 92         |    |    |    |    |    |  |
| 18        |    |    |    |    |    | 43        |    |    |    |    |    | 68        |    |    |    |    |    | ATTACHMENT |    |    |    |    |    |  |
| 19        |    |    |    |    |    | 44        |    |    |    |    |    | 69        |    |    |    |    |    | 1          |    |    |    |    |    |  |
| 20        |    |    |    |    |    | 45        |    |    |    |    |    | 70        |    |    |    |    |    | 2          |    |    |    |    |    |  |
| 21        |    |    |    |    |    | 46        |    |    |    |    |    | 71        |    |    |    |    |    | 3          |    |    |    |    |    |  |
| 22        |    |    |    |    |    | 47        |    |    |    |    |    | 72        |    |    |    |    |    | 4          |    |    |    |    |    |  |
| 23        |    |    |    |    |    | 48        |    |    |    |    |    | 73        |    |    |    |    |    | 5          |    |    |    |    |    |  |
| 24        |    |    |    |    |    | 49        |    |    |    |    |    | 74        |    |    |    |    |    | 6          |    |    |    |    |    |  |
| 25        |    |    |    |    |    | 50        |    |    |    |    |    | 75        |    |    |    |    |    | 7          |    |    |    |    |    |  |



**LIDCO, Pars SEE Zone, Assaluyeh,  
Integrated Methanol and Ammonia  
Plant 3000 MTPD MeOH / 900 MTPD NH3 PROJECT**



**(Pre-) Commissioning Procedure**



Document No. 17735-33

| Project No. | Vendor Doc. | P.O. No. | Department | Document Type | Serial No | Revision | Page        |
|-------------|-------------|----------|------------|---------------|-----------|----------|-------------|
| N278        | VD          | 6019     | GN         | PRC           | 0032      | 01       | Page 3 of 8 |

|                              |   |
|------------------------------|---|
| 1. Purpose .....             | 4 |
| 2. Reference documents ..... | 4 |
| 3. Scope .....               | 4 |
| 4. HSE .....                 | 5 |
| 5. Test instruments .....    | 5 |
| 6. Pre commissioning .....   | 5 |
| 7. Commissioning .....       | 5 |

(Pre-) Commissioning Procedure

Document No. 17735-33

| Project No. | Vendor Doc. | P.O. No. | Department | Document Type | Serial No | Revision | Page        |
|-------------|-------------|----------|------------|---------------|-----------|----------|-------------|
| N278        | VD          | 6019     | GN         | PRC           | 0032      | 01       | Page 4 of 8 |

### 1. Purpose

Checking the installation and operation of the package at site against the approved engineering documents.

### 2. Reference documents

Please find below the reference vendor documents that will be used during the (pre) commissioning of the package.

|                              |          |  |
|------------------------------|----------|--|
| N-278-VD-6019-PR-PID-0002-01 | 17735-03 | P&ID   |
| N-278-VD-6019-PR-GAD-0003-01 | 17735-04 | General Arrangement Drawing  |
| N-278-VD-6019-IN-DIA-0005-01 | 17735-05 | Wiring Diagram (including Terminal Diagram) for LCP Panel and Junction Box |
| N-278-VD-6019-IN-DWG-0007-01 | 17735-07 | Outline Dimensional Drawings for LCP Panel and Junction Box                |
| N-278-VD-6019-GN-ITP-0008-01 | 17735-08 | Inspection & Test Plan (ITP)   |
| N-278-VD-6019-GN-UFD-0009-01 | 17735-09 | Utility Consumption List   |
| N-278-VD-6019-GN-PRO-0022-01 | 17735-21 | Control philosophy and Interlock Description                               |

### 3. Scope

The scope of supply is as follows:

Single package with one oil-free, air cooled, vertical piston compressor for compression of instrument air.

- The air inlet flow is 35Nm<sup>3</sup> at a pressure of 9,5 bar(g) with a temperature of 46°C.
- The outlet flow is 35Nm<sup>3</sup> at a pressure of 30 bar(g) with a temperature of max 60°C. The outlet flow is air.
- The water system inlet flow is 1m<sup>3</sup>/h at a pressure of 4,5 bar(g) and a temperature of 36°C.
- The water system outlet flow is 1Nm<sup>3</sup>/h at a pressure of 5 bar(g) and a max temperature of 46°C.
- The compressor outlet creates a pressure more then 3 times inlet.

The package consists of the following main Items:

- 4x 100% Pulsation damper KV-020-001/2/3/4.
- 1x 100% Intercooler KE-020-001.
- 1x 100% Aftercooler KE-020-002.
- 1 x 100% Main motor KM-020.

The package is equipped with a LPS (Local pushbutton station) to operate the package locally. The package is controlled by the DCS.

The package is equipped with a JB (Junction Box) to connect the instruments to the DCS.

(Pre-) Commissioning Procedure

Document No. 17735-33

| Project No. | Vendor Doc. | P.O. No. | Department | Document Type | Serial No | Revision | Page        |
|-------------|-------------|----------|------------|---------------|-----------|----------|-------------|
| N278        | VD          | 6019     | GN         | PRC           | 0032      | 01       | Page 5 of 8 |

#### 4. HSE

Standard safety precautions have to be taken since we are working with pressurised air.

- Proper PPE has to be worn when working on or testing the package
- The test area needs cordoned off to make sure non-authorized personnel does not enter this area.
- As minimum the safety rules of the site has to be followed
- Additional safety instructions as per Airpack site supervision engineer has to be followed.

#### 5. Test instruments

The following test instruments are required during the SAT:

- Sound level meter
- Ambient pressure / temperature meter
- Multi meter (voltage check)

It is client responsibility to provide the required test instrumentation with valid calibration certificate.

#### 6. Pre commissioning

- Check if all cables are connected to the correct boxes.
- Check if all piping is connected to the correct location and without stresses
- Loop-check all cables
- Visual inspection of the package to check for any damage

#### 7. Commissioning

During commissioning the functionality of the package will be tested. All findings will be tracked in the commissioning checklist.

Please refer to attachment #1: Commissioning checklist, which will be filled in during SAT.

Performance test (4 hours)

During commissioning the functionality of the package will be tested. All findings will be tracked in the commissioning checklist.

Please refer to attachment #2: Performance test results, which will be filled in during SAT.

## COMMISSIONING CHECK LIST INSTRUMENT AIR BOOSTER COMPRESSOR PACKAGE

| Description  | Airpack | Customer |
|--|---------|----------|
| 1. Check the orientation of the air compressor skid in relation to the geological North.   |         |          |
| 2. Check instruments and EI-panel(s) for direct sunshine.  |         |          |
| 3. Check the package(s) for damages and the scope of supply of instrumentation as per P&ID.  |         |          |
| 4. Make sure that the package is properly installed to its foundation.   |         |          |
| 5. Check if skid compartments, which are not filled with concrete, are provided with foundation drain holes and clear of debris.   |         |          |
| 6. Check all customer-piping connections to and from the package.  |         |          |
| 7. Cold loop check all customer electrical connections. Make sure that all terminals are tightened properly by pushing against the individual cables. Verify that all connections have been done in an orderly way and no cables are damaged. Compare the interconnection done to the electrical drawings. |         |          |
| 8. Check the earth link from the skid to a protective earth system. An earth cable is to be connected, and no damages or loose cables are found  |         |          |
| 9. Check the safety settings according to P&ID: pressure, oxygen content, PCV settings, etc. Verify settings of PSVs by nameplate, verification of transmitters will be done full-loop test and alarms and trips test.   |         |          |
| 10. Check power supply to the LPS.   |         |          |
| 11. Power up panel and Check if all fuses are closed and ok.   |         |          |
| 12. Check if PSV 8204 is not obstructed in dropping water  |         |          |
| 13. Check if customer drain connection is correctly mounted and not obstructed.  |         |          |
| 14. Carry out a live functional test of all signals to and from customer. Perform a full loop test for all transmitters and sensors.   |         |          |
| 15. Make sure that all electrical jumpers for testing have been removed. And register all forces in a force matrix. Verify that the ESD system is working correctly, Arm, disarm and reset.  |         |          |
| 16. Check if PSV blow off points are not obstructed.   |         |          |
| 17. Alarms and trips test. Run the nitrogen generator under close supervision and verify, first all the trips, by triggering the set point by IE hart communicator.  |         |          |
| 18. Grounding check (instruments will be earthed externally)   |         |          |
| 19. I/O checks   |         |          |
| 20. Alarms (10% random alarms are individually dry tested)   |         |          |
| 21. Trips (10% random trips are individually dry tested)   |         |          |
| 22. Cause and effect test of the nitrogen package  |         |          |
| 23. Operation check (start, stop, etc.)  |         |          |
| 24. Test run the air compressor package and check the following (before 4 hours running test):   |         |          |
| 25. Check if the outlet is according to P&ID.  |         |          |
| 26. Piping, tubing and screwed connections for leakage.  |         |          |
| 27. Hand and auto operation according to the logic diagram.  |         |          |

|   |  |  |
|---|--|--|
| 28. Alarms and trips test. Run the air compressor package under close supervision and verify, first all trips by triggering the set point by i.e. a Hart-communicator |  |  |
| 29. Perform a four-hour running test according to attachment 2.   |  |  |

**FAT TEST PROCEDURE**

|                          |  |
|--------------------------|--|
| Equipment                | Instrument air booster package             |
| Customer                 | Lavan Industry Development Company (LIDCO) |
| Project name             | Integrated Methanol and Ammonia Plant      |
| Airpack reference number | 17735-COM                                  |
| Date                     | DD-MM-YYYY                                 |
| Revision                 | 01   |
| Document number          | 17735-33                                   |
| Handled by               | TT   |
| Number of pages          | 01   |

| Performance Test Results 862-U-2501B                       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        |                  |         |
|--|------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|------------------|---------|
|  | 00:00            | 00:15 | 00:30 | 00:45 | 01:00 | 01:15 | 01:30 | 01:45 | 02:00 | 02:15 | 02:30 | 02:45 | 03:00 | 03:15 | 03:30 | 03:45 | 04:00 | UNIT   | OPERATING VALUES |         |
| 320-PT-8201<br>Pressure transmitter package inlet          | START            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       | bar(g) | 9,5              |         |
| 320-PG-8201<br>Pressure gauge package inlet                |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 9,5     |
| 320-TT-8201<br>Temperature transmitter package inlet       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 46      |
| 320-TG-8206<br>Temperature gauge package inlet             |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 46      |
| 320-TT-8202<br>Temperature transmitter 1st stage discharge |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 157     |
| 320-TG-8207<br>Temperature gauge 1st stage discharge       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 157     |
| 320-PG-8202<br>Pressure gauge 2nd stage suction            |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 22,1    |
| 320-PT-8202<br>Pressure transmitter 2nd stage suction      |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 22,1    |
| 320-TT-8203<br>Temperature transmitter 2nd stage suction   |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 60      |
| 320-TT-8204<br>Temperature transmitter 2nd stage discharge |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 116     |
| 320-TG-8208<br>Temperature gauge 2nd stage discharge       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | 116     |
| 320-TT-8205<br>Temperature transmitter package outlet      |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | Max. 60 |
| 320-TG-8209<br>Temperature gauge package outlet            |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | Max. 60 |
| 320-PG-8203<br>Pressure gauge package outlet               |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 30      |
| 320-PT-8203<br>Pressure transmitter package outlet         |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 30      |
| 320-PG-8204<br>Pressure gauge cooling water inlet          |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | 4,5     |
| 320-TG-8210<br>Temperature gauge cooling water outlet      |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | Max. 46 |
| 320-TG-8211<br>Temperature gauge cooling water outlet      |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               | Max. 46 |
| 320-PT-8204<br>Pressure transmitter oil system             |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | bar(g)           | >1      |
| Running test starting time:                                |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        |                  |         |
| Humidity:  |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | R.H.%            |         |
| Ambient temperature:                                       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | °C               |         |
| Ambient pressure:  |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        | hPa              |         |
| Airpack Test Engineer                                      | Client Inspector |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |        |                  |         |

Notes: