



**LIDCO, Pars SEE Zone, Assaluyeh,  
Integrated Methanol and Ammonia  
Plant 3000 MTPD MeOH / 900 MTPD NH3 PROJECT**



**Hydrotest procedure**

Document No. 17735-17

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision	Page
N278	VD	6019	GN	PRC	0018	01	Page 1 of 6

REV.	DATE	DESCRIPTION	DRAWN	CHECKED	APPROVED
01	14-09-2023	Issued for Approval	S.K.	J.J.	S.K.

This document has been produced by Contractor for LIDCO. It is confidential and cannot be disclosed to or used by any third party for any purpose without prior written consent.

Hydrotest procedure

Document No. 17735-17

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision	Page
N278	VD	6019	GN	PRC	0018	01	Page 2 of 6

LIST OF REVISED PAGES

Rev. Page	01	02	03	04	05	Rev. Page	01	02	03	04	05	Rev. Page	01	02	03	04	05	Rev. Page	01	02	03	04	05	
1	X					26						51						76						
2	X					27						52						77						
3	X					28						53						78						
4	X					29						54						79						
5	X					30						55						80						
6	X					31						56						81						
7						32						57						82						
8						33						58						83						
9						34						59						84						
10						35						60						85						
11						36						61						86						
12						37						62						87						
13						38						63						88						
14						39						64						89						
15						40						65						90						
16						41						66						91						
17						42						67						92						
18						43						68						ATTACHMENT						
19						44						69						1						
20						45						70						2						
21						46						71						3						
22						47						72						4						
23						48						73						5						
24						49						74						6						
25						50						75						7						

**Hydrotest procedure**

Document No. 17735-17

Page

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision
N278	VD	6019	GN	PRC	0018	01

Page 3 of 6

## Hydrostatic test

This procedure is applicable to all items subject to a hydrostatic test. Refer to project Inspection & Test Plan for the items subject to a hydrostatic test.

Following procedures will be maintained before and during testing:

- Before test, tested equipment will be inspected properly by the Airpack quality manager.
- Two calibrated pressure gauges will be installed on the highest and lowest position clearly readable.
- Test pressure will be between 50% and 75% of range of used pressure gauges (where possible)
- Used gauges are direct reading type and pressure should be stable during testing.
- Duration of test will be 30 minutes as required per authorities code (ASME B31.3 for piping and ASME VIII latest edition for vessels)
- Prior to carrying out the hydrostatic test, weld of reinforcing pad will be leak tested (max 1 bar(g)) by air via tell tail hole and inspected with soap and water (if applicable).
- All oil, grease, dirt and foreign material will be removed.
- Start and end pressure will be recorded by hand during hydro test.

Below Items are tested separately, no complete hydrostatic test of package is done.

### Cooling water piping (carbon steel)

This test is executed by sup-supplier or Airpack. For hydrostatic tests a suitable positive displacement pump is available to supply a maximum pressure. Water will be of non-chloride type (max. 200 ppm - Cl<sub>2</sub>), temperature approximately 20°C. Tests are non-witnessed by client as per ITP.

Hydrostatic test pressure: 1.5x design pressure for the following items (as per P&ID drawing 17735-03)

- Piping cooling water inlet / inter- aftercooler : 8,25 bar(g)
- Piping inter- aftercooler / cooling water outlet : 5,25 bar(g)

**Hydrotest procedure**

Document No. 17735-17

Page

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision	Page
N278	VD	6019	GN	PRC	0018	01	Page 4 of 6

**Main Process Air Piping (SS316)**

This test is executed by sup-supplier or Airpack. For hydrostatic tests a suitable positive displacement pump is available to supply a maximum pressure. Water will be of non-chloride type (max. 10 ppm - Cl<sub>2</sub>), temperature approximately 20°C. Tests are non-witnessed by client as per ITP.

Hydrostatic test pressure: 1.5x design pressure for the following items (as per P&ID drawing 17735-03)

- Piping 1<sup>st</sup> stage suction / inlet : 18,75 bar(g)
- Piping 1<sup>st</sup> stage discharge / 2<sup>nd</sup> stage suction : 37,5 bar(g)
- Piping 2<sup>nd</sup> stage discharge : 51 bar(g)

**Inter- Aftercooler**

This test is executed by sup-supplier or Airpack. For hydrostatic tests a suitable positive displacement pump is available to supply a maximum pressure. Water will be of non-chloride type (max. 200 ppm - Cl<sub>2</sub>), temperature approximately 20°C. Tests are non-witnessed by client as per ITP.

Hydrostatic test pressure: 1.5x design pressure for the following items (as per P&ID drawing 17735-03)

- Intercooler E-001 shell (CS) : 37,5 bar(g)
- Intercooler E-001 Tubes (SS316) : 8,25 bar(g)
- Intercooler E-002 shell (CS) : 51 bar(g)
- Intercooler E-002 Tubes (SS316) : 8,25 bar(g)

**Pulsation Dampeners (carbon steel)**

This test is executed by sup-supplier or Airpack. For hydrostatic tests a suitable positive displacement pump is available to supply a maximum pressure. Water will be of non-chloride type (max. 200 ppm - Cl<sub>2</sub>), temperature approximately 20°C. Tests are non-witnessed by client as per ITP.

Hydrostatic test pressure: 1.5x design pressure for the following items (as per P&ID drawing 17735-03)

- Pulsation dampener V-001 : 18,75 bar(g)
- Pulsation dampener V-002 : 37,5 bar(g)
- Pulsation dampener V-003 : 37,5 bar(g)
- Pulsation dampener V-004 : 51 bar(g)

**Hydrotest procedure**

Document No. 17735-17

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision	Page
N278	VD	6019	GN	PRC	0018	01	Page 5 of 6

**Compressor pressure parts**

This test is executed by sup-supplier or Airpack. For hydrostatic tests a suitable positive displacement pump is available to supply a maximum pressure. Water will be of non-chloride type (max. 200 ppm - Cl<sub>2</sub>), temperature approximately 20°C. Tests are non-witnessed by client as per ITP.

Hydrostatic test pressure will be 1.5x design pressure. (37,5 bar(g) / 51 bar(g)) and as per approved datasheet.

After test,

- Equipment must be free from any unexpected condition
- Equipment will be dried and cleaned appropriately. Stainless steel will be cleaned by pressurized air.
- Witnessed test report shall be issued by QA department.

**Hydrostatic test will be done after completion of all welding and before any painting activities**



LIDCO, Pars SEE Zone, Assaluyeh,  
Integrated Methanol and Ammonia  
Plant 3000 MTPD MeOH / 900 MTPD NH3 PROJECT



Hydrotest procedure

Document No. 17735-17

Project No.	Vendor Doc.	P.O. No.	Department	Document Type	Serial No	Revision
N278	VD	6019	GN	PRC	0018	01

Page

Page 6 of 6

AIRPACK NEDERLAND B.V.  
GROENEWEEGJE 25  
4301 RN ZIERIKZEE  
THE NETHERLANDS

HYDROSTATIC TEST CERTIFICATE

Customer :  
Purchase Order number :  
Equipment :  
Airpack reference :  
Serial number :  
Date :

We certify that the here under mentioned test data is true and correct.  
The test procedure is in accordance with ASME B31.3 & Hydrostatic Test Procedure doc number : 17735-17

Subject name :  
Subject number :  
Drawing no. :  
Test no. : 01 of 0X

HYDROSTATIC TEST:

Fluid :  
Test date :  
Constant during : 30 min.  
Test pressure :

RECORDED PRESSURES

Start pressure :  
End pressure :  
Test pressure gauge number :  
Remarks (If any) :

In presence of :

Airpack Approval:

Customer Approval: